




# MEMORANDUM

TO: Chief Engineers, Hancock FM Stations

DATE: May 6, 1985

FROM: Jim White

SUBJECT: Combiner Tests



This is to confirm the Hancock Antenna Station Shut Down on May 19th, 20th, and 21st. The specific Shut Down times are:

1. Sunday Night - Monday Morning from 1:00AM to 5:00AM. Test Stations: WMET, WLUP, and WUSN.
2. Monday Night - Tuesday Morning from 1:00AM to 5:00AM. Test Stations: WKQX, WBMX, and WBBM-FM.
3. Tuesday Night - Wednesday Morning from 1:00AM to 5:00AM. Test Stations: WFMT, WLOO, and WOJO.

### The Game Plan:

Bob Silliman's test equipment will arrive in Chicago on May 14th or 15th. Jim Burns and I will set up Bob's gear in WBBM-FM's transmitter room on Friday the 17th. Jim has coax running from the combiner sample port into his room. We therefore will not have to make our measurements in the penthouse. Bob Silliman will sweep this length of coax to insure accurate measurements.

The game plan then is to install an N to 1 5/8" adapter to the station's combiner input in their transmitter room. I have two such adapters so as one station is under test the next in line can be fitting the other and will not have to wait. NOTE: Bob is bringing a 3 1/8" adapter for WFMT.

Andy Butler, Bob Silliman, and I will be at Hancock Sunday night starting at 10:00PM. We will either be in my transmitter room on the 93rd floor or on 97 in WBBM's room. If you can't find us, my digital pager number is: 344-3202 (tone/03751/tone/# to call).

continued...